

SYNTHETIC DEMONSTRATION DOCUMENT - values are invented for the Wet Stack / Mireye prototype and are not real product or project data.

AURORA DC-1 CAMPUS - COMMISSIONING REPORT (EXTRACT)

Level 4 functional performance testing - mechanical plant

CH-01 FUNCTIONAL TEST

Measured net cooling capacity: 1032 kW against 1040 kW scheduled.

Entering water temperature: 12.1 degC

Leaving water temperature: 6.8 degC

Result: pass, within the 2 percent tolerance in specification 23 64 16.

CT-01 FUNCTIONAL TEST

Measured heat rejection: 3095 kW at 23.6 degC wet bulb.

Measured evaporation rate: 4.4 L/s

Result: pass.

GEN-01 LOAD BANK TEST

Four hour test at 2640 kW. Fuel consumption measured at 698 L/h.

Result: pass.

OUTSTANDING ITEMS

1. CRAH-03 airflow measured at 11800 L/s against 12500 L/s scheduled. Retest required after filter replacement.
2. Arc flash labels not yet applied to SWGR-MV-01.